### **DRAFT Notes**

# Northstowe Phase 1 Open Space Management & Maintenance Steering Group Meeting

16 December 2022 Teams Meeting - Time: 10:00 am

#### **Attendees**

- (EB) Ellen Bridges, SCDC Communications and Communities (Chair)
- (LM) Luke Mills, Greater Shared Planning
- (AWy) Andrew Wycherley, Longstanton Parish Council
- (TP) Tam Parry, Northstowe Transport Planner, Cambridgeshire County Council
- (RW) Robin Waddell, Greenbelt
- (PL) Cllr Paul Littlemore, Northstowe Town Council Deputy Mayor

### **Apologies:**

- (CG) Clare Gibbons, SCDC Communications and Communities
- (SF) Stuart Field, L&Q Estates
- (SS) Stephen Sage, L&Q Estates
- (CBS) Cllr Carla Bros Sabria, Northstowe Town Council
- (MN) Mark Nokkert, Clerk, Northstowe Town Council
- (LH) Lee Hillam, Principal Operations Manager Environment Operations, SCDC
- (SW) Steve Webb, Anglian Water

TC= town council PC=parish council LPA=Local Planning Authority AW = Anglian Water

	Notes	Action
1.0	Apologies received.	
2.0	Minutes and Actions of Previous Meetings	
2.1	Notes of previous meeting with comments were agreed.	
3.0	<ul> <li>Matters arising not picked up in later agenda items</li> <li>Escrow Like Account – L&amp;Q are still finalising figure (taking into account costs which have been incurred) and finance director liaising with SCDC finance team.</li> </ul>	SF
4.0	Greenbelt update	
4.1	<ul> <li>General Update</li> <li>Bills have now been issued.</li> <li>Some works still need to take place along the Northern Greenway in the spring/summer.</li> <li>Greenbelt have now updated their infrastructure plan and plotted all the verges.</li> </ul>	

## 5.0 Management and Maintenance Strategy

- A discussion was had regarding Appendix 6 and the Suds and Swales Maintenance schedule with some concerns raised by PL that some aspects may not being adhered to in relation to the Northern and Southern Greenway. The Southern Greenway is still being managed and maintained by L&Q. Northern Greenway, the outflows shouldn't have any vegetation but it is overgrown. PL also asked what was done for the 2 Northern Greenway SUD payments which appeared on residents' latest bills. Action: RW to review and report back at January's meeting. Southern Greenway to be picked with L&Q at January's meeting.

RW/EB

 EB updated the group that SF/EB had met to discuss updating some of the appendices which are now out of date including Appendix 5 which Greenbelt will need to update. All updated appendices will come to the Open Space Steering Group and EB will liaise with LM.

EB

 RW touched on Phase 2 Management and Maintenance as he has previously met with Niki Wagstaff from Homes England but it has then been very quiet. EB confirmed she had also been trying to liaise with Niki and LM stated that he has been in touch with Homes England regarding the Open Spaces Management and Maintenance Strategy.

### 5.0 **L&Q update on works**

No update provided.

#### Mud on roads

- Prior to the meeting MN had sent in an email regarding mud on the road and EB spoke with SS ahead of the meeting. SS was aware of the issue and has been liaising with Bovis who were going to arrange for a road sweeper.
- PL reported there had been fewer complaints but then the freezer temperatures had meant it hadn't been as muddy. PL stated that several residents had had punctures due to bolts going through people's tyres. Working with site managers was effective.

#### Gritting

- An agreement had been reached with CCC and L&Q for L&Q to pay CCC to grit the major roads for the cold spell (until 18 December).
- MN had asked for a discussion about the in parcel roads too but CCC only grit the major roads.

## **Parking**

- EB showed a photo of a car parked half in their car park with the back tyres on the pavement.
- PL stated it was a very rare occurrence in this particular place but is an issue elsewhere. Agreed that through Northstowe

	Community/Town Council Facebook some social media posts could be done to remind residents to consider where they park their car.  - There was also a discussion about the awful parking around the	
	school roundabout during drop-off/pick-up.  TP stated Civil Enforcement can help in the future but not until the	
	roads are adopted and the roundabout could be double yellow lined.	
6.0	Hatton Road Ponds	
0.0	- Technical drainage comments have now been received.	
	- LM had a meeting with L&Q, LLFA as further information is required.	
	<ul> <li>L&amp;Q have been asked to produce further information, which will then be published for re-consultation.</li> </ul>	
	- PL highlighted that the original approved design was to achieve the	
	Greenfield run off rates. If they have changed the flow rates so it	
	discharged slowly then it fills the ponds up and very rarely	
	discharges resulting in it never getting to the Longstanton Brook.	
7.0	Kingfisher Pond	
	- RW enquired about the Kingfisher ecological plan.	
	<ul> <li>PL is planning to meet with the local resident to discuss ecological plan which can be shared with L&amp;Q.</li> </ul>	
8.0	CCTV Drains	
0.0	- LM continues to chase AW and developer. AW have been included	
	as they will be adopting the drains so they will need to be in a	
	condition in which they are functioning for AW to take on.	
	- LM meeting Stephen Kelly on 16 December to discuss. LM will	
	confirm before the next meeting how SCDC are looking to address	
	the CCTV survey.	
	<ul> <li>LM it is a complicated issue. If a pipe has been put in the wrong place it is a planning enforcement issue. If something has been</li> </ul>	
	installed in the right place but it isn't doing what it should then this	
	is harder to enforce.	
	- AWy stated need to understand what is going on and why.	
	- PL stated that they have been waiting for the CCTV footage for	
	many months.	
9.0	Western Park	
9.1	Certification	
	- L&Q have served notice on 3G, bowling green, grass pitches and	
	informal MUGA. LM to provide response before Christmas.	
	- LM to provide an update at the next Open Space meeting.	
9.2	Container	
]	- Container licence agreement should now be able to be signed. EB	
	has updated SCDC's legal team so Greenbelt/L&Q should hear	
	shortly.	
	33. cry.	

9.3	Management and Maintenance	
9.5		
	- Pitches could be white lined from early in the New Year.	
	Greenbelt/EB to liaise with CMAT. Need to work out the logistics of	EB/RW
	paying for the works though and drawing money from the Escrow	LD/ NVV
	account.	
	- Greenbelt have stated to EB that the would be happy to pass over	
	the management and maintenance of the grass pitches and MUGA	
	to the Sports Pavilion Operator. A licence agreement would be	
	required. EB/RW to continue to liaise.	EB/RW
9.4	Bowling Green	•
3.4		
	EB continuing to keep in touch with Longstanton Bowls Club	
9.5	Sports Pavilion	
	- EB/CG met with Cllr Jason Benedicic scheduled.	
	<ul> <li>SCDC are having a refreshed financial model completed.</li> </ul>	
10.0	Cycle and footpath connections, incl.	
10.1	Permanent pedestrian and cycling connection to P&R	
	- Running late due to the icy weather. Tarmacing to take place w/c	
	19 <sup>th</sup> December. Link to waterpark built but not open. Top surface	
	needs doing.	
10.2	Surfacing of the Busway Crossing at Rampton Road	
	- Tarmac for busway crossing is complete. TP has spoken with	
40.2	Emma Brown re. lighting columns and waiting to hear back.	
10.3	Bus Shelters	
	<ul><li>No update from Stuart.</li><li>TP in touch with SS re. making the bus stops on Pathfinder Way.</li></ul>	TP/SS
	- IF III touch with 33 fe. making the bus stops on Fathillider way.	17/33
11.0	Community bookings	
11.0	Community Bookings	
	- No recent requests	
13.0	AOB	
	- Markets: PL asked RW about the licence agreement to use The	
	Green for the Town Markets. Action: RW to liaise with the team	RW
	- Fence along Britannia Road overlooking busway: A resident has	
	been in touch asking who owns the fence as it is unsightly. LM/TP	
	have been looking into this.	
	Allotmonts and improving the entrance to the elletmonts: CC has	
	<ul> <li>Allotments and improving the entrance to the allotments: SS has updated Cllr Firouz Thompson on the planned works as this was</li> </ul>	
	raised at a LPC Highway's meeting. The PROW will be extended to	
	the back of the new footpath edging and the area either side of	
	the PROW extension will be cleared, topsoiled and seeded. The	
	works will take place once the Sports Pavilion is built and the	
	allotment holders can access the vehicle access at the other end.	
	another notacis can access the venicle access at the other end.	